

ID		Task Name	Duration	Start	Finish	Resource Names
1	✓	Engineering of New Protection Scheme Settings/Coordination	45 days	Mon 3/1/10	Fri 4/30/10	Booth & Assoc.
2	✓	Install Underground High Voltage Feeder Cables	35 days	Tue 2/16/10	Mon 4/5/10	Electric - TB
3	✓	Install Underground High Voltage Tap Cable	40 days	Mon 3/1/10	Fri 4/23/10	Electric - TB
4	✓	City/County Fiber Optic Underground Cable Installed	18 days	Thu 1/7/10	Mon 2/1/10	Electric/IT
5	✓	City/County Fiber Optic System Transfer to Underground	1 day	Fri 4/9/10	Sun 4/11/10	Electric/IT
6	✓	Cable TV underground installed	121 days	Fri 1/1/10	Fri 6/18/10	Suddenlink
7	✓	Telephone underground installed	121 days	Fri 1/1/10	Fri 6/18/10	Century Link
8	✓	Install High Voltage Switchgear	44 days	Tue 3/30/10	Fri 5/28/10	Electric - TB
9	✓	Terminate Cables in Switchgear	44 days	Tue 3/30/10	Fri 5/28/10	Electric - TB
10	✓	Install Single Phase Pad Mount Transformers	60 days	Mon 3/1/10	Fri 5/21/10	Electric - PS
11	✓	Install Three Phase Pad Mount Transformers	60 days	Mon 3/1/10	Fri 5/21/10	Electric - PS
12	✓	Terminate Cable in Transformers	31 days	Fri 4/16/10	Fri 5/28/10	Electric - PS
13	✓	Install Overhead to Underground Transitions	45 days	Mon 3/1/10	Fri 4/30/10	Electric - TB
14	✓	Striping of Roadway	2 wks	Mon 5/3/10	Fri 5/14/10	DOT Contractor
15	✓	Install High Voltage Sectionalizing Switch at First St.	20 days	Mon 5/3/10	Fri 5/28/10	Electric - TB
16	✓	Energize Underground System - First St to Queen St.	26 days	Fri 5/7/10	Fri 6/11/10	Electric - TB
17	✓	Energize Underground System - Queen St. to Hancock St.	21 days	Fri 5/14/10	Fri 6/11/10	Electric - TB
18	✓	Energize Underground System - Hancock St. To Front St.	18 days	Wed 5/19/10	Fri 6/11/10	Electric - TB
19	✓	Install Low Voltage Secondaries for Street Lights and Traffic Signals	16 days	Fri 5/7/10	Fri 5/28/10	Electric - PS
20	✓	Install Street Light Bases in Center Medians	15 days	Mon 3/1/10	Fri 3/19/10	Public Works - JM
21	✓	Install Street Light Bases on Sides for Pedestrian lights	25 days	Mon 3/1/10	Fri 4/2/10	Public Works - JM
22	✓	Trees and Landscaping in Medians	46 days	Fri 4/23/10	Fri 6/25/10	DOT Contractor
23	✓	Install Wire for Street Lighting in Medians	31 days	Thu 4/8/10	Fri 6/11/10	Electric - DF
24	✓	Install Street Lights in Medians and Energize	31 days	Thu 4/8/10	Fri 6/11/10	Electric - DF
25	✓	Install Service Drops to Houses and Businesses First to Miller St.	8 days	Wed 5/12/10	Fri 5/21/10	Electric - TB
26	✓	Install Service Drops to Houses and Businesses Miller St. to Queen St.	6 days	Fri 5/14/10	Fri 5/21/10	Electric - TB
27	✓	Install Service Drops to Houses and Businesses Queen St. to Bern St.	6 days	Fri 5/14/10	Fri 5/21/10	Electric - TB
28	✓	Install Service Drops to Houses and Businesses Bern St. to Metcalf St.	6 days	Fri 5/14/10	Fri 5/21/10	Electric - TB
29	✓	Install Service Drops to Houses and Businesses Metcalf St. to Hancock St.	6 days	Fri 5/14/10	Fri 5/21/10	Electric - TB
30	✓	Install Service Drops to Houses and Businesses Hancock St. to Middle St.	8 days	Wed 5/12/10	Fri 5/21/10	Electric - TB
31	✓	Install Service Drops to Houses and Businesses Middle St. to Craven St.	9 days	Tue 5/11/10	Fri 5/21/10	Electric - TB
32	✓	Install Service Drops to Houses and Businesses Craven St. to Front St.	9 days	Tue 5/11/10	Fri 5/21/10	Electric - TB
33	✓	De-Energize Overhead System	1 day	Fri 7/2/10	Fri 7/2/10	Electric - TB
34	✓	Remove Overhead System - First St to Queen St.	5 days	Fri 7/2/10	Thu 7/8/10	Electric - PS
35	✓	Remove Overhead System - Queen St. to Hancock St.	10 days	Fri 6/25/10	Thu 7/8/10	Electric - TB
36	✓	Remove Overhead System - Hancock St. To Front St.	6 days	Fri 6/18/10	Fri 6/25/10	Electric - TB
37		DOT Contractor Grading and Pouring Remaining Concrete Sidewalk and Tree P	45 days	Mon 7/26/10	Fri 9/24/10	DOT Contractor
38	✓	Install Wire for Pedestrian Lights and Festival Circuit	15 days	Fri 7/2/10	Thu 7/22/10	Electric - DF
39	✓	Install Pedestrian Lights Along sides of Broad St.	20 days	Mon 7/12/10	Fri 8/6/10	Electric - DF
40		Install Trees and Landscaping in Tree Pits	45 days	Mon 11/1/10	Fri 12/31/10	Parks and Rec - JA
41		Replace Median Trees that have died	43 days?	Fri 10/1/10	Tue 11/30/10	DOT Contractor
42		Repair Blacktop and Sidewalks on Sidestreets	31 days?	Fri 10/1/10	Fri 11/12/10	Public Works - JM
43		Install No U-turn signs	46 days?	Fri 10/1/10	Fri 12/3/10	Public Works - JM
44		Paint Bicycle Lane indications	46 days?	Fri 10/1/10	Fri 12/3/10	Public Works - JM